

CONSTRUCTION SEQUENCE

1. Obtain Grading/Erosion Control Plan approval from the City of Charlotte Engineering Department.
2. Set up an on-site pre-construction conference with Erosion Control Inspector of the City Engineering Department to discuss erosion control measures. Failure to schedule such conference 48 hours prior to any land disturbing activity is a violation of Chapter 17 of the City Code and is subject to a fine.
3. Install silt fence, inlet protection, sediment traps, diversion ditches, tree protection, and other measures as shown on plans, clearing only as necessary to install these devices. Skimmer basins shall be stabilized within 5 days.
4. Call for on-site inspection by Inspector. When approved, Inspector issues the Grading Permit and clearing and grubbing may begin.
5. The contractor shall diligently and continuously maintain all erosion control devices and structures.
6. For phased erosion control plans, contractor shall meet with Erosion Control Inspector prior to commencing with each phase of erosion control measures.
7. Stabilize site as areas are brought to finished grade. Cut and fill slopes shall be stabilized within 5 days.
8. Coordinate with Erosion Control Inspector prior to removal of erosion control measure.
9. All erosion control measures shall be constructed in accordance with the N.C. Erosion and Sediment Control Planning and Design Manual, U.S. Dept. of Agriculture, City of Charlotte Erosion control ordinance, and the City of Charlotte Land Development Standards.

ADDITIONAL EROSION CONTROL MEASURES MAY BE REQUIRED DEPENDING ON FIELD CONDITIONS.

Seedbed Preparation Notes

1. Surface water control measures to be installed according to plan.
2. Areas to be seeded shall be ripped and spread with available topsoil 3" deep. Total seeded prepared depth shall be 4" to 6" deep.
3. Loose rocks, roots and other obstructions shall be removed from the surface so that they will not interfere with establishment and maintenance of vegetation. Surface for final seedbed preparation, at finish grades shown, shall be reasonably smooth and uniform.
4. If no soil test is taken, fertilizer and lime to be according to seeding applications on plan.
5. If soil test is taken, provide lime and fertilizer according to soil test report.
6. Lime and fertilizer shall be applied uniformly and mixed with the soil during seedbed preparation.

Graded Slopes and Fills

The angle for graded slopes and fills shall be no greater than the angle which can be retained by vegetative cover or other adequate erosion control devices or structures. In any event, upon completion of any phase of grading, slopes left exposed shall be planted or otherwise provided with ground cover, devices, or structures sufficient to restrain erosion. See chart below for stabilization timetables.

NEW STABILIZATION TIMETABLES			
Site Area Description	Stabilization	Timeframe Exceptions	
Perimeter ditches, swales, ditches and slopes	5 days	None	
High Quality Water (HQW) Zones	5 days	None	
Slopes steeper than 3:1	5 days	If slopes are 10' or less in length and are not steeper than 2:1, 14 days are allowed	
Slopes 3:1 or flatter	5 days	7 days for slopes greater than 50' in length	
All other areas with slopes flatter than 4:1	5 days	None, except for perimeters and HQW Zones	

REFER TO NCDENR EROSION CONTROL MANUAL FOR TEMPORARY AND PERMANENT SEEDING NCDENR STD. # 6.10.1 AND # 6.11.1

SKIMMER BASIN NOTE: ALL BASINS DESIGNED FOR DRAINAGE AREAS AND 25 YR. STORM

NO.	SPILLWAY (HW)	DENUDE AREA (AC.)	REQ'D VOLUME (CF)	ACTUAL VOLUME (CF)	DRAIN. AREA(AC.)	C	1/25	FLOW (cfs)	STORAGE DIMENSIONS		DEPTH(H) H	DEPTH TO SPILLWAY(H) H+1	TOP OF BERM H+2.5'	TOP OF BERM DIM.	SURFACE AREA REQUIRED	SURFACE AREA PROVIDED	SKIMMER SIZE	DEWATERING TIME (DAYS)
									TOP	BOTTOM								
1	1' X 10'	1.93	5,454	11,790	3.03	0.60	8.21	14.93	CONTOUR 652	CONTOUR 649	3.0	4.0	5.0	CONTOUR 654	4,853 SQ. FT.	4,869 SQ. FT.	1.5" SKIMMER W/1.2" ORIFICE	5
2	1' X 10'	0.29	2,412	6,806	1.34	0.60	8.21	6.60	CONTOUR 650	CONTOUR 647	3.0	4.0	5.0	CONTOUR 652	2,146 SQ. FT.	3,024 SQ. FT.	1.5" SKIMMER W/0.8" ORIFICE	5
3	1' X 10'	0.35	3,628	9,807	2.01	0.60	8.21	9.90	CONTOUR 652	CONTOUR 649	3.0	4.0	5.0	CONTOUR 654	3,218 SQ. FT.	9,807 SQ. FT.	1.5" SKIMMER W/1.0" ORIFICE	5
4	1' X 10'	2.89	10,044	24,763	5.58	0.60	8.21	27.49	CONTOUR 650	CONTOUR 646	3.0	4.0	5.0	CONTOUR 652	8,935 SQ. FT.	10,476 SQ. FT.	2.0" SKIMMER W/1.5" ORIFICE	5
5	1' X 11'	2.30	6,480	14,886	3.60	0.60	8.21	17.74	CONTOUR 610	CONTOUR 607	3.0	4.0	5.0	CONTOUR 612	5,756 SQ. FT.	5,894 SQ. FT.	1.5" SKIMMER W/1.3" ORIFICE	5
6	1' X 10'	2.15	4,140	8,880	2.30	0.60	8.21	11.33	43' X 86"	31' X 74"	3.0	4.0	5.0	55' X 98"	3,683 SQ. FT.	3,398 SQ. FT.	2.0" SKIMMER W/1.4" ORIFICE	5
7	1' X 13'	3.53	13,464	32,421	7.48	0.60	8.21	36.85	CONTOUR 634	CONTOUR 631	3.0	4.0	5.0	CONTOUR 636	11,876 SQ. FT.	12,130 SQ. FT.	2.0" SKIMMER W/1.2" ORIFICE	5
8	1' X 10'	0.67	4,392	12,429	2.44	0.60	8.21	12.02	CONTOUR 634	CONTOUR 631	3.0	4.0	5.0	CONTOUR 636	3,907 SQ. FT.	4,156 SQ. FT.	1.5" SKIMMER W/1.2" ORIFICE	5
9	1' X 10'	1.84	9,180	25,675	5.10	0.60	8.21	25.12	CONTOUR 668	CONTOUR 664	4.0	5.0	6.0	CONTOUR 670	8,165 SQ. FT.	8,175 SQ. FT.	2.0" SKIMMER W/1.4" ORIFICE	5
10	1' X 10'	4.09	5,460	16,805	4.09	0.60	8.21	20.15	CONTOUR 646	CONTOUR 643	3.0	4.0	5.0	CONTOUR 648	6,549 SQ. FT.	6,612 SQ. FT.	1.5" SKIMMER W/1.2" ORIFICE	5
11	1' X 10'	1.42	5,994	13,524	3.33	0.60	8.21	16.40	52' X 104"	40' X 92"	3.0	4.0	5.0	84' X 112"	5,350 SQ. FT.	5,408 SQ. FT.	1.5" SKIMMER W/1.3" ORIFICE	5
12	1' X 10'	0.74	2,592	5,208	1.44	0.60	8.21	7.09	34' X 68"	22' X 56"	3.0	4.0	5.0	42' X 78"	2,312 SQ. FT.	2,305 SQ. FT.	1.5" SKIMMER W/0.8" ORIFICE	5
13	1' X 10'	2.01	6,984	16,766	3.88	0.60	8.21	19.11	CONTOUR 610	CONTOUR 607	3.0	4.0	5.0	CONTOUR 612	6,212 SQ. FT.	6,553 SQ. FT.	1.5" SKIMMER W/1.3" ORIFICE	5

STORAGE CALCULATIONS	
EROSION CONTROL	
R SEDIMENT BASIN # 1	
= 4,988 ½, CONTOUR 650 = 3,672 ½	
= 2,628 ½	
<u>3,672</u>	(2') = 8,640 CF STORAGE
<u>2,628</u>	(1') = 3,150 CF STORAGE
150 CF = 11,790 CF TOTAL STORAGE	

<u>STORAGE CALCULATIONS</u>	
<u>EROSION CONTROL</u>	
SKIMMER SEDIMENT BASIN # 3	
CONTOUR 652 = 3,564.4, CONTOUR 650 = 2,340.4	
CONTOUR 649 = 1,563.4	
$\frac{3,564 + 2,340}{2}$	(2') = 5,904 CF STORAGE
$\frac{2,340 + 1,563}{2}$	(1') = 3,903 CF STORAGE
5,904 CF + 3,903 CF = 9,807 CF TOTAL STORAGE	

STORAGE CALCULATIONS	
EROSION CONTROL	
SKIMMER SEDIMENT BASIN # 5	
CONTOUR 610 = 5,884 $\phi$ , CONTOUR 608 = 4,643 $\phi$	
CONTOUR 607 = 4,055 $\phi$	
$\frac{5,884 + 4,643}{2}$	(2') = 10,537 CF STORAGE
$\frac{4,643 + 4,220}{2}$	(1') = 4,349 CF STORAGE
14,886 CF TOTAL STORAGE	

<u>STORAGE CALCULATIONS</u>	
<u>EROSION CONTROL</u>	
SKIMMER SEDIMENT BASIN # 8	
CONTOUR 642 = 5,449 $\phi$ , CONTOUR 640 = 4,332 $\phi$	
CONTOUR 639 = 3,811 $\phi$	
$\frac{5,449 + 4,332}{2}$	(2') = 9,781 CF STORAGE
$\frac{4,332 + 3,811}{2}$	(1') = 4,072 CF STORAGE
13,853 CF TOTAL STORAGE	

STORAGE CALCULATIONS	
EROSION CONTROL	
SKIMMER SEDIMENT BASIN # 13	
CONTOUR 610 = 6,553 ♂, CONTOUR 608 = 5,259 ♂	
CONTOUR 607 = 4,650 ♂	
$\frac{6,553 + 5,259}{2}$	(2)' = 11,812 CF STORAGE
$\frac{5,259 + 4,650}{2}$	(1)' = 4,954 CF STORAGE
16,766 CF TOTAL STORAGE	

<u>STORAGE CALCULATIONS</u>	
EROSION CONTROL	
SKIMMER SEDIMENT BASIN # 2	
CONTOUR 650 = 3,024 ♂, CONTOUR 648 = 1,944 ♂	
CONTOUR 647 = 1,332 ♂	
$\frac{3,024 + 1,944}{2}$	(2') = 4,968 CF STORAGE
$\frac{1,944 + 1,332}{2}$	(1') = 1,638 CF STORAGE
6,606 CF TOTAL STORAGE	

STORAGE CALCULATIONS	
EROSION CONTROL	
SKIMMER SEDIMENT BASIN # 4	
CONTOUR 650 = 10,478 $\phi$ , CONTOUR 648 = 7,524 $\phi$	
CONTOUR 647 = 6,012 $\phi$	
$\frac{10,478 + 7,524}{2}$	(2') = 18,000 CF STORAGE
$\frac{7,524 + 6,012}{2}$	(1') = 6,768 CF STORAGE
24,768 CF TOTAL STORAGE	

STORAGE CALCULATIONS	
EROSION CONTROL	
SKIMMER SEDIMENT BASIN # 7	
CONTOUR 634 = 12,130 cf, CONTOUR 632 = 10,358 cf	
CONTOUR 631 = 9,509 cf	
$12,130 + 10,358$	(2') = 22,488 CF STORAGE
$2$	
$10,358 + 9,509$	(1') = 9,933 CF STORAGE
$2$	
32,421 CF TOTAL STORAGE	

STORAGE CALCULATIONS	
EROSION CONTROL	
SKIMMER SEDIMENT BASIN # 9	
CONTOUR 668 = 8,175.8, CONTOUR 666 = 6,350.8	
CONTOUR 664 = 4,800.8	
$\frac{8,175 + 6,350}{2}$	(2') = 14,525 CF STORAGE
$\frac{6,350 + 4,800}{2}$	(2') = 11,150 CF STORAGE

<u>STORAGE CALCULATIONS</u>	
<u>EROSION CONTROL</u>	
SKIMMER SEDIMENT BASIN # 10	
CONTOUR 646.0 = 6,549 $\phi$ CONTOUR 644.0 = 5,278	
CONTOUR 643.0 = 4,677 $\phi$	
$\frac{6,549 + 5,278}{2}$	(2)' = 11,827 CF STORAGE
$\frac{5,278 + 4,677}{2}$	(1)' = 4,978 CF STORAGE
11,827 CF + 4,978 CF = 16,805 CF TOTAL STORAGE	

- CRITICAL AREA CHECKLIST
- INCLUDES CRITICAL AND PROTECTED AREAS ON MOUNTAIN ISLAND LAKE, LAKE WYLIE, AND ANY 303D LISTED STREAM
- NOTES:
- POLYACRYLAMIDES IN BASINS AND SILT-SACKS AT SKIMMER OUTFLOWS MAY BE REQUIRED TO PREVENT TURBIDITY EXCEEDING THE DETERMINED BASELINE TURBIDITY FOR THE RECEIVING WATER COURSE.
  - TEMPORARY GROUND COVER MUST BE PROVIDED FOR WITHIN 5 DAYS OF ANY PHASE OF GRADING.
  - ALL CRITICAL AREA PLANS WILL CARRY A "PERFORMANCE RESERVATION".
  - ALL LOG BOOK ENTRIES WILL BE ELECTRONICALLY SENT TO THE AREA INSPECTOR.
  - GRADING SHALL BE LIMITED TO 20 ACRES IN CRITICAL OR PROTECTED AREAS.
  - NO LOT GRADING IS TO BE CONDUCTED THAT CREATES FLOW OVER ANY FILL SLOPE.
  - A 10' CONSTRUCTION EASEMENT IS TO BE PLACED AT TOE OF ALL SLOPES OR RETAINING WALLS.
  - PRE-CONSTRUCTION AND POST-CONSTRUCTION IMPACT SURVEYS INCLUDING DEPTH MEASUREMENTS ARE TO BE CONDUCTED IN ANY RECEIVING LAKE, CREEK, OR POND.
  - TURBIDITY MEASUREMENTS WILL BE REQUIRED AT EACH SEDIMENT BASIN OUTFLOW, UPSTREAM AND DOWNSTREAM ON THE RECEIVING STREAM AT EACH BASIN EVERY WEEK AND AFTER EVERY 1/2 INCH OR GREATER STORM EVENT IN CONJUNCTION WITH NPDES LOG.
  - HIGH HAZARD SILT FENCE AND PERIMETER BERMS ARE REQUIRED ALONG DENUDED LIMITS WHEN ADJACENT TO A CREEK, WETLAND LAKE, POND OR BUFFER.
  - ALL BASINS AND SPILLWAYS MUST BE SIZED TO TREAT THE 25-YR STORM EVENT.



FINAL APPROVAL

ENGINEERING  
PCO / DETENTION / DRAINAGE PLAN

EROSION CONTROL

URBAN FORESTRY  
TREE ORDINANCE

CDOT

NOTE: SCHEDULE PRE-CONSTRUCTION MEETING AT LEAST 48 HRS. PRIOR TO ANY LAND DISTURBING ACTIVITY USING THE ONLINE FORM FOUND AT <http://charlottenc.gov/ld>

APPROVED  
By Emily Chien at 11:15 am, Nov 09, 2017







APPROVED

APPROVED

APPROVED

REVISION  
APPROVED FOR CONSTRUCTION  
CHARLOTTE-MECKLENBURG PLANNING DEPARTMENT  
By: Joshua Weaver 11-9-2017 3 of 3

THIS PLAN IS A FINAL DRAWING--NOT RELEASED FOR CONSTRUCTION UNLESS INITIALLED/DATED AS APPROVED:  
APPROVED: [Signature] / 11/16 DATE



SHEET TITLE		PROJECT TITLE	
DETAIL SHEET #1		SUTTON BY THE LAKE PHASE 1	
STEELE CREEK TWSW, MECK. CO., NC, (CHARLOTTE ETJ)		FOR: D & D INVESTMENTS, LLC	
YARBROUGH-WILLIAMS & HOULE, INC.		244-25	
Planning • Surveying • Engineering		34 47	
780 Windsor Oak Court (28270) P.O. Box 7007 (28261)			
Charlotte, North Carolina 28204			
704.568.1990 704.568.0506(fax)			
NC Corporate Registration #C-0745			